

PONDICHERY MUNICIPALITY																			
PUDUCHERRY																			
****																			
STATUS OF ONGOING CIVIL WORKS - UPTO JUNE 2018																			
Sl. No.	Name of the Scheme	Year	Name of work	G.O. Ms. No. & date	Sanction amount	Work order date	Tendered Amount & percent age	Name of the contractor	Agreement date of		Actual date of		% of Progress		Geo-Tagging Assets			Status of work	
									commencement	Completion	commencement	Completion	Financial	Physical	Latitude	Longitude	Hyperlink		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	15
<b>MUTHIALPET</b>																			
1	MLALAD	2016-17	Providing tiled flooring to the pathways around at Muthialpet Market, Puducherry.	San No. 4227/LAD/MA(3)/2017-18 dt. 22.05.2017	1055000	06.06.2017	1035056/-4.00% above	V. Bhaskaran	15.06.2017	15.10.2017	09.06.2017	11.09.2017	1054696	100%	100%	11°57'21.56"N	79°49'57.86"E	<a href="https://www.google.co.in/maps/place/11°57'21.56" n+79°49'57.86"e"="">https://www.google.co.in/maps/place/11°57'21.56"N+79°49'57.86"E</a>	Work completed
2	MLALAD	2016-17	Providing additional facilities in Muthialpet Market Complex Puducherry.	San No. 5016/LAD/MA(3)/2017-18 dt. 04.07.2017	2139647	7.8.2017	2030392/-3.97% above	V. Bhaskaran	18.08.2017	17.02.2018	14.08.2017	—	1635480 (Part bill)	75%	100%	11°57'21.56"N	79°49'57.86"E	<a href="https://www.google.co.in/maps/place/11°57'21.56" n+79°49'57.86"e"="">https://www.google.co.in/maps/place/11°57'21.56"N+79°49'57.86"E</a>	Work completed
3	MLALAD	2016-17	Providing BT road to the Angallaman Nagar 6th, 7th and 8th cross(Sathish Garden) in Muthialpet, Puducherry.	San No. 4227/LAD/MA(3)/2017-18 dt. 22.05.2017	456096	21.06.2017	421688/-16.26% below	M. Rajarajan	01.07.2017	31.12.2017	10.07.2017	25.01.2018	456096	100%	100%	11°56'57.32"N	79°50'9.05"E	<a href="https://www.google.co.in/maps/place/11°56'57.32" n+79°50'9.05"e"="">https://www.google.co.in/maps/place/11°56'57.32"N+79°50'9.05"E</a>	Work completed
4	MLALAD	2016-17	Providing cement concrete and paver block on the road sides to the left out portions from Ezhaimariamman Koil street to Solaithandavankuppam road at ward No.2 in Muthialpet Puducherry.	San No. 7727/LAD/MA(3)/2016-17 dt. 6.02.2018	1252574	3.4.2018	1176110/-17.38% below	K. Pannerseivam	12.04.2018	11.09.2018	24.05.2018	30.08.2018	—	50%	95%	11°56'20.38"N	79°48'48.49"E	<a href="https://www.google.co.in/maps/place/11°56'20.38" n+79°48'48.49"e"="">https://www.google.co.in/maps/place/11°56'20.38"N+79°48'48.49"E</a>	Work in Progress
5	MLALAD	2016-18	Providing steel grill over drain culverts to the Muthiyamudalair street Belkis street, St. Anthuvane street and Kattamanikuppam road in Muthialpet.	San No. 7039/LAD/MA(3)/2016-17 dt. 11.07.2017	1229090	14.9.2017	1149800/-17.97% below	A. Kicheneasamy	24.09.2017	23.1.2018	9.3.2018	20.5.2018	1229090	100%	100%	11°57'9.74"N	79°50'8.93"E	<a href="https://www.google.co.in/maps/place/11°57'9.74" n+79°50'8.93"e"="">https://www.google.co.in/maps/place/11°57'9.74"N+79°50'8.93"E</a>	Work completed
6	MLALAD	2016-17	Improvements to the side drain facilities in Muthiyamudalair street from Ezhai Mariamman Koil street to Salai street in Muthialpet, Puducherry.	San No. 7039/LAD/MA(3)/2016-17 dt. 11.07.2017	1144066	07.09.2017	1098850/-24.47% below	R.M Mugilavannan	18.9.2017	17.01.2018	18.09.2017	14.12.2017	1073549	100%	100%	11°56'20.38"N	79°48'48.49"E	<a href="https://www.google.co.in/maps/place/11°56'20.38" n+79°48'48.49"e"="">https://www.google.co.in/maps/place/11°56'20.38"N+79°48'48.49"E</a>	Work completed
<b>RAJBHAVAN</b>																			
1	MLALAD	2016-17	Providing cement concrete road to the Saint Gyaneshwar Nagar (I cross) in Vaithikuppam, Puducherry.	San No. 4227/LAD/MA(3)/2017-18 dt. 22.05.2017	1061944	21.6.2017	985388/-26.98% below	M. Rajarajan	1.7.2017	31.12.2017	24.06.2017	16.11.2017	1031632	100%	100%	11°56'51.75"N	79°50'14.56"E	<a href="https://www.google.co.in/maps/place/11°56'51.75" n+79°50'14.56"e"="">https://www.google.co.in/maps/place/11°56'51.75"N+79°50'14.56"E</a>	Work completed
2	MLALAD	2016-17	Providing cement concrete road to the Saint Gyaneshwar Nagar (II cross) in Vaithikuppam, Puducherry.	San No. 4227/LAD/MA(3)/2017-18 dt. 22.05.2017	1106622	21.6.2017	1026743/-27.39% below	M. Rajarajan	01.07.2017	31.12.2017	28.06.2017	4.12.2017	1083616	100%	100%	11°56'51.75"N	79°50'14.56"E	<a href="https://www.google.co.in/maps/place/11°56'51.75" n+79°50'14.56"e"="">https://www.google.co.in/maps/place/11°56'51.75"N+79°50'14.56"E</a>	Work completed
3	MLALAD	2016-17	Providing cement concrete road to the Saint Gyaneshwar Nagar (III cross) in Vaithikuppam, Puducherry.	San No. 4227/LAD/MA(3)/2017-18 dt. 22.05.2017	1145205	21.06.2017	1067605/-24.94% below	M. Thiagarajan	01.07.2017	31.12.2017	03.09.2017	16.01.2018	1010133	100%	100%	11°56'51.75"N	79°50'14.56"E	<a href="https://www.google.co.in/maps/place/11°56'51.75" n+79°50'14.56"e"="">https://www.google.co.in/maps/place/11°56'51.75"N+79°50'14.56"E</a>	Work completed
4	MLALAD	2016-17	Providing cement concrete road to the Saint Gyaneshwar Nagar (V cross) in Vaithikuppam, Puducherry.	San No. 7039/LAD/MA(3)/2017-18 dt. 11.07.2017	1036423	30.8.2017	996447/-24.97% below	M. Thiagarajan	9.09.2017	08.03.2018	—	—	680276 (Part bill)	68%	80%	11°56'51.75"N	79°50'14.56"E	<a href="https://www.google.co.in/maps/place/11°56'51.75" n+79°50'14.56"e"="">https://www.google.co.in/maps/place/11°56'51.75"N+79°50'14.56"E</a>	Work in progress
5	MLALAD	2016-17	Providing cement concrete road to the Saint Gyaneshwar Nagar (IV cross) in Vaithikuppam, Puducherry.	San No. 7039/LAD/MA(3)/2017-18 dt. 11.07.2017	1035468	30.8.2017	995492/-24.96% below	M. Thiagarajan	09.09.2017	08.03.2018	03.09.2017	16.01.2018	1010133	100%	100%	11°56'51.75"N	79°50'14.56"E	<a href="https://www.google.co.in/maps/place/11°56'51.75" n+79°50'14.56"e"="">https://www.google.co.in/maps/place/11°56'51.75"N+79°50'14.56"E</a>	Work completed

Sl. No.	Name of the Scheme	Year	Name of work	G.O. Ms. No. & date	Sanction amount	Work order date	Tendered Amount & percentage	Name of the contractor	commence ment	Completion	commence ment	Completion	Expenditure upto the date	Financial	Physical	Latitude	Longitude	Hyperlink	Status of work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	15
<b>CONSTITUENCY: UPPALAM</b>																			
1	MLALAD	2016-17	Providing Platform facilities and culverts to the internal streets in Periyapalli Ward of Uppalam Constituency	San.No.4227/LAD/MA(3)/2017-18 dt. 22.05.2017	629645	20.06.2017	584630/- 16.79% below	J. Ilangovan	30.06.2017	29.09.2017	05.07.2017	18.12.2017	627778	100%	100%	11°55'16.31"N	79°49'23.04"E	<a href="https://www.google.co.in/maps/place/11°55'16.31" n+79°49'23.04"e"="">https://www.google.co.in/maps/place/11°55'16.31"N+79°49'23.04"E</a>	Work completed
2	MLALAD	2016-17	Providing stainless steel Name Boards to the internal streets in Uppalam constituency.	San No. 5016/LAD/MA(3)/2016-17 dt. 22.06.2017	416243	03.08.2017	394247/- 10.724% below	R. Premananth	12.08.2017	11.10.2017	22.08.2017	5.10.2017	414981	100%	100%	11°55'16.31"N	79°49'23.04"E	<a href="https://www.google.co.in/maps/place/11°55'16.31" n+79°49'23.04"e"="">https://www.google.co.in/maps/place/11°55'16.31"N+79°49'23.04"E</a>	Work completed
3	MLALAD	2016-17	Providing cement concrete road to the cross lanes at Anthoniyar Koil street in Dubrayapet	San No. 7039/LAD/MA(3)/2016-17 dt. 11.07.2017	990271	29.8.2017	799170 19.298% below	M. Neela Vanna Kannan	08.09.2017	07.12.2017	18.1.2018	31.1.2018	856498	100%	100%	11°56'19.86"N	79°49'30.95"E	<a href="https://www.google.co.in/maps/place/11°56'19.86" n+79°49'30.95"e"="">https://www.google.co.in/maps/place/11°56'19.86"N+79°49'30.95"E</a>	Work completed
4	MLALAD	2016-17	Providing cement concrete pavement to the left out lane and Construction of 'U' drain at Nethaji Nagar-III in Uppalam	San No. 7039/LAD/MA(3)/2016-17 dt. 11.07.2017	718115	30.8.2017	622900 13.259% BELOW	M. Rajarajan	09.8.2017	08.11.2017	10.10.2017	18.06.2018	718115	100%	100%	11°55'13.04"N	79°49'39.74"E	<a href="https://www.google.co.in/maps/place/11°55'13.04" n+79°49'39.74"e"="">https://www.google.co.in/maps/place/11°55'13.04"N+79°49'39.74"E</a>	Work completed
5	MLALAD	2016-17	Providing floor tiles in Anganwadi building at Davidpet Uppalam	San No.1594/LAD/MA(3)/2016-17 dt.22.02.2018	407684	28.03.2018	407684/- 4.97% above	P. Baskaran	06.04.2018	05.08.2018	12.4.2018	30.08.2018	203522	50%	50%	11°55'23.73"N	79°49'24.14"E	<a href="https://www.google.co.in/maps/place/11°55'23.73" n+79°49'24.14"e"="">https://www.google.co.in/maps/place/11°55'23.73"N+79°49'24.14"E</a>	Work in Progress
6	MLA-LAD Nominatio n Work	2016-17	Providing Toilet Facilities to the Anganwadi building near FCI Godown at Davidpet in Uppalam	San No. 7727/LAD/MA(3)/2017-18 dt. 2.08.2017	470000	29.8.2017	448499/-	P. Baskaran	08.09.2017	28.12.2017	29.8.2017	—	240769 (Part bill)	50%	100%	11°55'31.80"N	79°49'24.24"E	<a href="https://www.google.co.in/maps/place/11°55'31.80" n+79°49'24.24"e"="">https://www.google.co.in/maps/place/11°55'31.80"N+79°49'24.24"E</a>	Work Completed Final Bill is under preparation
<b>CONSTITUENCY: ORLEANPET</b>																			
1	MLALAD	2016-17	Improvements to the side drain and replacement of paver block at both sides of Othavadai street in Orleanpet , Puducherry.	San.No.4227/LAD/MA(3)/2017-18 dt. 22.05.2017	1117311	20.6.2017	1117175/- 25.51% below	V. Megavarnam	30.06.2017	29.12.2017	9.10.2017	26.12.2017	752054	100%	100%	11°55'46.95"N	79°48'43.27"E	<a href="https://www.google.co.in/maps/place/11°55'46.95" n+79°48'43.27"e"="">https://www.google.co.in/maps/place/11°55'46.95"N+79°48'43.27"E</a>	Work completed
2	MLALAD	2016-17	Improvements to the side drain and replacement of paver block at both sides of Sengunder street in Orleanpet, Puducherry.	San.No.4227/LAD/MA(3)/2017-18 dt. 22.05.2017	1164377	27.06.2017	1142460/- 22.71% below	M.Thiagarajan	07.07.2017	02.01.2018	9.10.2017	7.12.2017	1164377	100%	100%	11°55'50.70"N	79°48'51.93"E	<a href="https://www.google.co.in/maps/place/11°55'50.70" n+79°48'51.93"e"="">https://www.google.co.in/maps/place/11°55'50.70"N+79°48'51.93"E</a>	Work completed
3	MLALAD	2016-17	Improvements to the side drain and replacement of paver block at both sides of Nehru Nagar main road upto Temple in Orleanpet, Puducherry	San. No.7727/LAD/MA(3)/2016-17 dt.24.01.2018	1152247	6.3.2018	1081310 17.40% below	K. Pannerselvam	15.03.2018	14.09.2018	22.03.2018	12.07.2018	1152247	100%	100%	11°54'57.66"N	79°48'54.31"E	<a href="https://www.google.co.in/maps/place/11°54'57.66" n+79°48'54.31"e"="">https://www.google.co.in/maps/place/11°54'57.66"N+79°48'54.31"E</a>	Work completed
4	MLALAD	2016-17	Improvements to the road junction at Petit Canal street and Bharathy street in Orleanpet Puducherry	San. No.7727/LAD/MA(3)/2016-17 dt.24.01.2018	595214	2.3.2018	565100 18.09% below	M. Rajarajan	11.03.2018	10.06.2018	02.05.2018	12.7.2018	595214	100%	100%	11°55'52.53"N	79°48'57.82"E	<a href="https://www.google.co.in/maps/place/11°55'52.53" n+79°48'57.82"e"="">https://www.google.co.in/maps/place/11°55'52.53"N+79°48'57.82"E</a>	Work completed
5	MLALAD	2016-17	Improvements to the road at Subraya pillai chatiram street in Ilango Nagar ward. Orleanpet Puducherry.	San. No.1594/LAD/MA(3)/2016-17 dt.22.02.2018	407010	14.03.2018	407010/- 13.98% above	A. Iyyappan.	23.03.2018	22.05.2018	15.03.2018	10.4.2018	407010	100%	100%	11°56'8.99"N	79°49'14.05"E	<a href="https://www.google.co.in/maps/place/11°56'8.99" n+79°49'14.05"e"="">https://www.google.co.in/maps/place/11°56'8.99"N+79°49'14.05"E</a>	Work completed
6	MLALAD	2016-17	Improvements to the side drain and replacement of paver block at both sides of Amman Koil street 1st cross and Maarriamman Koil street in	San.No.7039/LAD/MA(3)/2016-17 dt. 11.07.2017	1040296	11.09.2017	968110 22.73% below	L. Periyasamy	21.09.2017	20.03.2018	27.11.2017	19.2.2018	999033	100%	100%	11°56'29.54"N	79°48'42.16"E	<a href="https://www.google.co.in/maps/place/11°56'29.54" n+79°48'42.16"e"="">https://www.google.co.in/maps/place/11°56'29.54"N+79°48'42.16"E</a>	Work completed

Sl. No.	Name of the Scheme	Year	Name of work	G.O. Ms. No. & date	Sanction amount	Work order date	Tendered Amount & percent age	Name of the contractor	commencement	Completion	commencement	Completion	Expenditure upto the date	Financial	Physical	Latitude	Longitude	Hyperlink	Status of work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	15
<b>CONSTITUENCY: NELLITHOPE</b>																			
1	MLALAD	2016-17	Providing CC road and drain at Thottakkal main road from Point care street to Nallandhu Maistry street in Nellithope, Puducherry.	San.No.4227/LAD/MA(3)/2017-18 dt. 22.05.2017	1094321	21.06.2017	1050540/- 25.29% below	M. Rajarajan	01.07.2017	31.12.2017	01.12.2017	12.4.2018	1078643	100%	100%	11°55'33.06"N	79°48'37.83"E	<a href="https://www.google.co.in/maps/place/11+55+33+06+N+79+48+37+83+E">https://www.google.co.in/maps/place/11+55+33+06+N+79+48+37+83+E</a>	Work completed
2	MLALAD	2016-17	Providing CC road and drain at Thottakkal main road from Nallandhu Maistry street to Jeevanandham school in Nellithope, Puducherry.	San.No.4227/LAD/MA(3)/2017-18 dt. 22.05.2017	1121197	22.06.2017	1069720/- 23.51% below	M. Rajarajan	02.07.2017	01.11.2017	1.12.2017	12.04.2018	1054977	100%	100%	11°55'45.57"N	79°48'46.33"E	<a href="https://www.google.co.in/maps/place/11+55+45+57+N+79+48+46+33+E">https://www.google.co.in/maps/place/11+55+45+57+N+79+48+46+33+E</a>	Work completed
3	MLALAD	2016-17	Reconstruction of drains and culverts at Anna Nagar main road from 1st cross street to 3rd cross street in Nellithope, Puducherry.	San.No.4227/LAD/MA(3)/2017-18 dt. 22.05.2017	1132831	23.06.2017	1097110/- 25.08% below	A. Kichenassamy	03.07.2017	02.11.2017	13.11.2017	07.08.2018	590576	65%	80%	11°55'54.76"N	79°48'32.80"E	<a href="https://www.google.co.in/maps/place/11+55+54+76+N+79+48+32+80+E">https://www.google.co.in/maps/place/11+55+54+76+N+79+48+32+80+E</a>	Work in Progress
4	MLALAD	2016-17	Providing and laying cement concrete pavement to the Cardinal Lourdhusamy street from Arulpadayatchi street to Othavadai street in Nellithope, Puducherry.	San No. 5016/LAD/MA(3)/2016-17 dt. 22.06.2017	828235	03.08.2017	788805/- 21.94% below	M. Thiagarajan	13.08.2017	12.12.2017	01.12.2017	01.4.2018	418980	50%	100%	11°55'51.47"N	79°48'38.65"E	<a href="https://www.google.co.in/maps/place/11+55+51+47+N+79+48+38+65+E">https://www.google.co.in/maps/place/11+55+51+47+N+79+48+38+65+E</a>	Work completed
5	MLALAD	2016-17	Reconstruction of drains and culverts at Anna Nagar main road from 1st cross street to 3rd cross street in Nellithope, Puducherry.	San.No.4227/LAD/MA(3)/2017-18 dt. 22.05.2017	1132831	23.06.2017	1097110/- 25.08% below	A. Kichenassamy	03.07.2017	02.11.2017	13.11.2017	—	590576 (Part bill)	20%	40%	11°55'56.98"N	79°48'32.98"E	<a href="https://www.google.co.in/maps/place/11+55+56+98+N+79+48+32+98+E">https://www.google.co.in/maps/place/11+55+56+98+N+79+48+32+98+E</a>	Work in progress 40%
<b>CONSTITUENCY: MUDALIARPET</b>																			
1	MLALAD	2016-17	Improvements to the road at I cross and II cross Ezhumalaiyan nagar, Nainarmandapam.	San.No.5016/LAD/MA(3)/2016-17 dt. 01.06.2017	992321	3.8.2017	925587/- 19.251% below	M/s. Maha Construction	13.8.2017	12.2.2018	14.8.2017	10.05.2018	921413	100%	100%	11°54'39.08"N	79°48'41.27"E	<a href="https://www.google.co.in/maps/place/11+54+39+08+N+79+48+41+27+E">https://www.google.co.in/maps/place/11+54+39+08+N+79+48+41+27+E</a>	Work completed
2	MLALAD	2016-17	Improvements to the road and drain at Kattabomman street and Tagore street in Divankandappa Nagar, Nainarmandapam.	San.No.7039/LAD/MA(3)/2016-17 dt. 11.07.2017	1184977	29.8.2017	1107350 22.148% below	L. Periyasamy	08.09.2017	07.03.2018	6.9.2017	7.3.2018	1160406	100%	100%	11°54'44.54"N	79°48'23.75"E	<a href="https://www.google.co.in/maps/place/11+54+44+54+N+79+48+23+75+E">https://www.google.co.in/maps/place/11+54+44+54+N+79+48+23+75+E</a>	Work completed
3	MLALAD	2016-17	Providing road and drainage facilities to the Nehru street in Nainarmandapam	San No. 7727/LAD/MA(3)/2016-17 dt. 06.02.2018	582040	3.4.2018	540305/- 14.975% below	R. Rajabather	12.04.2018	11.08.2018	20.4.2018	2.7.2018	503416	100%	100%	11°54'39.08"N	79°48'41.27"E	<a href="https://www.google.co.in/maps/place/11+54+39+08+N+79+48+41+27+E">https://www.google.co.in/maps/place/11+54+39+08+N+79+48+41+27+E</a>	Work completed
4	MLALAD	2016-17	Improvements to the road at Amman street, Sudhana nagar in Nainarmandapam	San.No.4227/LAD/MA(3)/2017-18 dt. 22.05.2017	754994	27.6.2017	699230/- 23.626% below	M. Thiagarajan	7.7.2017	6.1.2018	03.7.2017	03.01.2018	754439	100%	100%	11°54'27.33"N	79°48'19.69"E	<a href="https://www.google.co.in/maps/place/11+54+27+33+N+79+48+19+69+E">https://www.google.co.in/maps/place/11+54+27+33+N+79+48+19+69+E</a>	Work completed
<b>CONSTITUENCY: ARRIYANKUPPAM</b>																			
1	MLALAD	2015-16	Improvements to the road I cross and II cross Angalamman Nagar, Murungapakkam	San.No.11385/LAD/MA(3)/2015-16 dt. 04.11.2015	1352600	01.12.2015	1122740/- 13.88% below	A. Anbu	11.12.2015	10.05.2016	11.12.2015	30.6.2017	1157779	100%	100%	11°54'14.78"N	79°48'13.02"E	<a href="https://www.google.co.in/maps/place/11+54+14+78+N+79+48+13+02+E">https://www.google.co.in/maps/place/11+54+14+78+N+79+48+13+02+E</a>	Work completed
2	MLALAD	2016-17	Providing WBM to the I to IV cross streets at Aravindar nagar in Murungapakkam	San.No.4227/LAD/MA(3)/2017-18 dt. 22.05.2017	992112	20.6.2017	917620/- 28.922% below	L. Periasamy	30.6.2017	29.11.2017	3.7.2017	12.1.2018	989688	100%	100%	11°54'20.94"N	79°48'32.82"E	<a href="https://www.google.co.in/maps/place/11+54+20+94+N+79+48+32+82+E">https://www.google.co.in/maps/place/11+54+20+94+N+79+48+32+82+E</a>	Work completed
3	MLALAD	2016-17	Providing WBM to the V to VII cross streets at Aravindar nagar in Murungapakkam	San.No.5016/LAD/MA(3)/2016-17 dt. 01.06.2017	1043814	5.7.2017	964231/- 30.999% below	C. Velusamy	15.7.2017	14.1.2018	20.07.2017	12.1.2018	1041553	100%	100%	11°54'19.70"N	79°48'36.22"E	<a href="https://www.google.co.in/maps/place/11+54+19+70+N+79+48+36+22+E">https://www.google.co.in/maps/place/11+54+19+70+N+79+48+36+22+E</a>	Work completed
4	MLALAD	2016-17	Providing WBM to the VIII to IX cross streets at Aravindar nagar in Murungapakkam	San.No.5016/LAD/MA(3)/2016-17 dt. 01.06.2017	1037741	2.8.2017	985616/- 31.74% below	V. Ramadoss	12.8.2017	11.1.2018	22.8.2017	10.1.2018	1028130	100%	100%	11°54'19.70"N	79°48'36.22"E	<a href="https://www.google.co.in/maps/place/11+54+19+70+N+79+48+36+22+E">https://www.google.co.in/maps/place/11+54+19+70+N+79+48+36+22+E</a>	Work completed
5	MLALAD	2016-17	Providing steel gratings to the various culvert in Thengaithittu	San No. 5016/LAD/MA(3)/2016-17 dt. 22.06.2017	1149866	10.8.2017	1070450/- 22.921% below	M/s. Annai Engineering	20.8.2017	19.2.2018	25.09.2017	12.02.2018	1149202	100%	100%	11°54'42.06"N	79°49'3.54"E	<a href="https://www.google.co.in/maps/place/11+54+42+06+N+79+49+3+54+E">https://www.google.co.in/maps/place/11+54+42+06+N+79+49+3+54+E</a>	Work completed
<b>CONSTITUENCY: VILLIANUR</b>																			

Sl. No.	Name of the Scheme	Year	Name of work	G.O. Ms. No. & date	Sanction amount	Work order date	Tendered Amount & percent age	Name of the contrac tor	commence ment	Completion	commence ment	Completion	Expenditure upto the date	Financial	Physical	Latitude	Longitude	Hyperlink	Status of work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	15
1	MLALAD	2016-17	Providing WBM to the main road at Kamalam nagar, Kompakkam	San.No.5016/LAD/MA(3)/2016-17 dt. 01.06.2017	696240	6.7.2017	639547/- 31.56% below	K. Thangadurai	16.07.2017	15.01.2018	1.12.2017	10.1.2018	695650	100%	100%	11°54'29.59"N	79°47'9.11"E	<a href="https://www.google.co.in/maps/place/11°54'29.59" n+79°47'9.11"e"="">https://www.google.co.in/maps/place/11°54'29.59"N+79°47'9.11"E</a>	Work completed
2	MLALAD	2016-17	Providing WBM to the Internal roads of Anna nagar , Pudu nagar, Pappanchavaday	San.No.5016/LAD/MA(3)/2016-17 dt. 01.06.2017	573665	6.7.2018	524837/- 32.416% below	K. Thangadurai	16.07.2017	15.11.2017	29.1.2018	12.03.2018	573145	100%	100%	11°54'28.36"N	79°46'53.80"E	<a href="https://www.google.co.in/maps/place/11°54'28.36" n+79°46'53.80"e"="">https://www.google.co.in/maps/place/11°54'28.36"N+79°46'53.80"E</a>	Work completed







