

**PONDICHERRY MUNICIPALITY
MLA-LAD SCHEME**

MIS REPORT FOR THE YEAR OF 2018-19

SL.NO	NAME OF THE WORK	ESTIMATE COST, T.S No & DATE	G.O.No & date/ Exp. San.No. & date	SANCTIONED AMOUNT	WORK ORDER DATE	TENDERED AMOUNT & PERCENTAGE	NAME OF THE CONTRACTOR	AS PER AGREEMENT		AS PER ACTUALS		PROGRESS %		EXPENDITURE UPTO THE DATE	STATUS OF WORK & REMARKS	LATITUDE/ LONGITUDE	GEO-TAGGED LOCATION
								Date of Commencement	Date of Completion	Date of Commencement	Date of Completion	Physical	Financial				
NAME OF THE CONSTITUENCY: MUTHIALPET																	
1	Providing steel grill over drain culverts to the various places at Solai Nagar Ward in Muthialpet Constituency, Puducherry.	T.S No.83/PM/EE/ DB/ 2018-19, dt.18.01.19. Est. Cost: 25,98,000/-	San.No.2314(1)/LAD/MA(3)/2018-19 dt.01.03.2019	2169227	06.03.2019	2027668/-17.46% Below	B. Akbar	16.03.2019	15.08.2019	17.6.2019	30.11.2019	100%	100%	2167558	Work completed. UC/CC furnished on 10.03.2020	11°57'16.95"N 79°50'19.55"E	https://www.google.co.in/maps/place/11°57'16.95"N+79°50'19.55"E
2	Improvements to the road and drain at Solaithandavankuppam main road from Kattamanikuppam road to Mariamman koil street in Muthialpet, Puducherry.	T.S No.82/PM/EE/ DB/ 2018-19, dt.18.01.19 Est. Cost 23,48,000/-	San.No.2314(1)/LAD/MA(3)/2018-19 dt.01.03.2019	1928751	28.05.2019	1800715/-18.89% below	G. Danaradjou,	06.06.2019	05.11.2019	24.6.2019	10.12.2019	100%	100%	1928751	Work completed. UC/CC furnished on 10.03.2020	11°57'21.56"N 79°49'57.86"E	https://www.google.co.in/maps/place/11°57'21.56"N+79°49'57.86"E
3	Improvements to the road and drain at Angallamman Nagar main road drainage from 0 to 75m.	T.S No.81/PM/EE/ DB/ 2018-19, dt.18.01.19 Est. Cost 847000/-	San.No.2314(1)/LAD/MA(3)/2018-19 dt.01.03.2019	686577	28.05.2019	634075/-20.19% below	S. Jayaraman	06.06.2018	05.10.2019	03.7.2019	24.09.2019	100%	100%	686577	Work completed. UC/CC furnished on 7.02.2020	11°56'57.32"N 79°50'09.05"E	https://www.google.co.in/maps/place/11°56'57.32"N+79°50'09.05"E
4	Up-gradation to the internal roads at Tsunami quarters in Solai Nagar South, Muthialpet Constituency.	T.S No.106/PM/EE/ DB/ 2018-19, dt.29.1.19 Est. Cost 4699000/-	San.No.2314(1)/LAD/MA(3)/2018-19 dt.01.03.2019	3762033	28.05.2019	3514100/-21.05% below	A. Kichenassamy,	06.06.2019	05.11.2019	27.6.2019	--	--	--	--	Work held up due to UGD laying by PWD.	11°57'16.95"N 79°50'19.55"E	https://www.google.co.in/maps/place/11°57'16.95"N+79°50'19.55"E
NAME OF THE CONSTITUENCY: RAJBHAVAN																	
5	Providing steel grill gratings to the various culverts in Kuruskuppam ward, Puducherry	T.S No.87/PM/EE/ DB/ 2018-19, dt.18.01.19 Est. Cost.3050000/-	San.No.2314(4)/ LAD/MA(3)/2018-19 dt.01.03.2019	2617108	28.05.2019	2453065/-14.9999% below	R. Sabarimuthu,	06.06.2019	05.12.2019	10.6.2019	---	55%	45%	1271718 (Part bill)	Grill fabrication work in progress.	11°56'33.91"N 79°50'12.04"E	https://www.google.co.in/maps/place/11°56'33.91"N+79°50'12.04"E
6	Providing cement concrete road to the Mariamman koil street,(from karuvadikuppam canal to Goubert padasalai street) in vazhaikulam, Puducherry.	T.S No.86/PM/EE/ DB/ 2018-19, dt.18.01.19 Est. cost:3547000/-	San.No.2314(4)/ LAD/MA(3)/2018-19 dt.01.03.2019	2849672	4.03.2019	2660750/-20.77% below	Thiru. V. Radakirouchenane,	14.03.2019	13.09.2019	10.6.2019	9.1.2020	70%	--	2463801 (Part bill)	Work completed. Final bill settled.	11°56'42.19"N 79°49'55.65"E	https://www.google.co.in/maps/place/11°56'42.19"N+79°49'55.65"E
7	Providing steel grill gratings to the culverts in Pappammal Koil man street (in between Selvaraj chettiar street to Puthumariamman koil street) in Vaithikuppam, Puducherry.	t.S No.10/EE/PM/DB/ 2018-19 dt.03.07.19 Est. Cost 1624000/-	San.No.10116/ LAD/MA(3)/2019-20 dt.30.09.2019	1315446	10.12.2019	1221410/- 12.82% below	N. Sakthivelu	19.12.2019	18.6.2020	---	---	50%	---	---	Work in progress	11°56'51.75"N 79°50'01.45"E	https://www.google.co.in/maps/place/11°56'51.75"N+79°50'01.45"E
NAME OF THE CONSTITUENCY: UPPALAM																	
8	Providing CC road in Mayor Muthupillai Nagar including regrading the drain at Vanarapet in Uppalam Constituency	T.S No.114/PM/EE/ DB/ 2018-19, dt.06.02.19 Est Cost11,95,000/-	San.No.2314(5)/ LAD/MA(3)/2018-19 dt.01.03.2019	953206	28.05.2019	876155/-21.63% below	A. Kichenassamy,	06.06.2019	05.11.2019	19.6.2019	17.02.2020	30%	30%	--	Work completed. Bill to be settled.	11°55'16.31"N 79°49'23.04"E	https://www.google.co.in/maps/place/11°55'16.31"N+79°49'23.04"E
9	Providing Cement Concrete road in Bharathidasan street from Kallarai street at Thamarai Nagar in Uppalam Constituency (Phase - I),	T.S No.115/PM/EE/ DB/ 2018-19, dt.06.02.19. Est.Cost 14,29,800/-	San.No.2314(5)/ LAD/MA(3)/2018-19 dt.01.03.2019	1159904	28.05.2019	1069540/-20.15% below	A. Kichenassamy,	06.06.2019	05.09.2019	20.6.2019	04.09.2019	100%	100%	1159399	Work completed. UC/CC furnished on 7.02.2020	11°55'16.31"N 79°49'23.04"E	https://www.google.co.in/maps/place/11°55'16.31"N+79°49'23.04"E
10	Providing Stainless steel Name boards at Various Street Junctions in Uppalam Constituency	T.S No.113/PM/EE/ DB/ 2018-19, dt.06.02.19 Est.Cost 16,15,000/-	San.No.2314(5)/ LAD/MA(3)/2018-19 dt.01.03.2019	1150341	28.05.2019	1072445/-30.23% below	G. Danaradjou,	06.06.2019	05.09.2019	15.11.2019	--	5%	5%	--	Fabrication work is in progress. PDC 31.03.2020.	11°55'16.31"N 79°49'23.04"E	https://www.google.co.in/maps/place/11°55'16.31"N+79°49'23.04"E
11	Providing cement concrete road and side drain facilities to the old Hospital street in Uppalam Constituency	T.S.No. 9/PM/EE/ 19-20 dt.03.07.2019 Est.Cost.932600/-	San.No.10116/LAD/MA(3)/2019-20 dt.30.09.2019	738776	29.11.2019	680793/- 14.999% below	J. Pandiyarajan	9.1.2.2019	08.04.2020	30.12.2019	--	25%	25%	--	part pavement work completed. Balance road portio to be taken over by Municipality and UGD facility to be provided by PWD.	11°55'16.31"N 79°49'23.04"E	https://www.google.co.in/maps/place/11°55'16.31"N+79°49'23.04"E
12	Providing cement concrete pavement at Vasan Nagar at Vanarapet in Uppalam Constituency	T.S No.13/PM/EE/ 19-20 dt.18.07.2019 Est. Cost 695300	San.No.10116/LAD/MA(3)/2019-20 dt.30.09.2019	559754	26.11.2019	514145/-13.582% below	G. Danaradjou,	06.12.2019	05.03.2020	02.01.2020	--	20%	20%	--	Work in progress. PDC:5.3.2020.	11°55'16.31"N 79°49'23.04"E	https://www.google.co.in/maps/place/11°55'16.31"N+79°49'23.04"E
13	Construction of fishermen fish net stacking shed at Vemabakeerapalayam in Uppalam	T.S.No.06/PM/EE/ 2019-20, dt02.07.19 Est. Cost.3069800/-	San.No.10116/LAD/MA(3)/2019-20 dt.30.10.2019	2791925	10.12.2019	2565710/- 1.47% below	J. Pandiyarajan	19.12.2019	18.6.2020	02.01.2020	--	30%	30%	--	Basement work finished Delay occurred due to Huge granite and concrete blaster in sub-soil. PDC:18.06.2020.	11°55'14.69"N 79°49'54.39"E	https://www.google.co.in/maps/place/11°55'14.69"N+79°49'54.39"E
NAME OF THE CONSTITUENCY: ORLEANPET																	
14	Improvements to the road and drain at Thiyaumudalai street from Anna Salai to Bharathy street in Orleanpet Constituency, Puducherry.	T.S No.90/PM/EE/ DB/ 2018-19, dt.18.01.19 Est. Cost: Rs. 3190000/-	San.No.2314(2)/ LAD/MA(3)/2018-19 dt.01.03.2019	2737251	28.05.2019	2565587/-14.999 % below	R. Sabarimuthu,	06.06.2019	05.12.2019	29.7.2019	14.02.2020	100%	--	--	Work completed. Final bill to be settled.	11°56'7.68"N 79°49'38.10"E	https://www.google.co.in/maps/place/11°56'7.68"N+79°49'38.10"E
15	Improvements to the road and drain at Rangapilla street from Bharathy street to M.G road in Orleanpet Constituency, Puducherry.	T.S No.89/PM/EE/ DB/ 2018-19, dt.18.01.19 Est. Cost: 5735000/-	San.No.2314(2)/ LAD/MA(3)/2018-19 dt.01.03.2019	4919874	28.05.2019	4619059/-14.999 % below	R. Sabarimuthu,	06.06.2019	05.12.2019	--	--	--	--	--	Work order issued on 28.05.2019. Work to be commenced. Provisional EOT approved upto 4.6.2020.	11°56'48.60"N 79°49'52.67"E	https://www.google.co.in/maps/place/11°56'48.60"N+79°49'52.67"E
16	Improvements to the road and drain at Sagayamaha Pada Salai street in Thirumudi Nagar, Orleanpet, Puducherry.	T.S No.91/PM/EE/ DB/ 2018-19, dt.18.01.19 Est. Cost: 1676000/-	San.No.2314(2)/ LAD/MA(3)/2018-19 dt.01.03.2019	1334624	4.3.2019	1240590/-21.58 % below	Thiru. V. Radakirouchenane,	14.03.2019	13.09.2019	--	--	--	--	--	Work order issued on 4.3.2019 Work held up due to pipeline&Cable work taken up by PWD& ED. Provisional EOT approved upto 12.03.2020	11°56'8.11"N 79°49'29.80"E	https://www.google.co.in/maps/place/11°56'8.11"N+79°49'29.80"E
17	Improvements to the road and drain at Bharathidasan street in Thirumudi Nagar, Orleanpet, Puducherry.	T.s No.88/PM/EE/ DB/ 2018-19, dt.18.01.19 Est. Cost: 2004000/-	San.No.2314(2)/ LAD/MA(3)/2018-19 dt.01.03.2019	1597276	28.05.2019	1486000/-21.48 % below	N. Sakthivelu	06.06.2019	05.12.2019	--	--	--	--	--	Work order issued on 28.05.2019. Work held up due to pipeline&Cable work taken up by PWD& ED. Provisional EOT to be applied.	11°56'8.11"N 79°49'29.80"E	https://www.google.co.in/maps/place/11°56'8.11"N+79°49'29.80"E
NAME OF THE CONSTITUENCY: NELLITHOPE																	
18	Improvements to the road and drain at 13th cross, Anna Nagar in Nellithope, Puducherry.	T.S No. 94/PM/EE/ DB/ 2018-19, dt.18.01.19 Est.Cost.31,90,000/-	San.No.2314(3)/ LAD/MA(3)/2018-19 dt.01.03.2019	2578561	06.03.2019	2408326/-20.25% below	L. Periyasamy,	15.03.2019	14.08.2019	05.08.2019	--	80%	--	--	L drain Work in progress. P.EOT is applied upto 28.03.2020 PDC: End of March' 2020.	11°56'10.35"N 79°48'32.34"E	https://www.google.co.in/maps/place/11°56'10.35"N+79°48'32.34"E
19	Improvements to the Christian cemetery at Nellithope (Phase-I)	T.S No.112/PM/EE/ DB/ 2018-19, dt.06.02.2019 Est.Cost 28,49,000/-	San.No.2314(3)/ LAD/ MA(3)/2018-19 dt.01.03.2019	2423134	28.05.2019	2269235/-15.80% below	P. Senthil Kumaran	06.06.2019	05.12.2019	03.09.2019	--	80%	--	1055549 (Part Bill)	Work nearing completion PDC: March 2020.	11°55'51.30"N 79°48'39.76"E	https://www.google.co.in/maps/place/11°55'51.30"N+79°48'39.76"E
20	Laying of cement road at Arulpadayatchi street in Nellithope, Puducherry.	T.s No.93/PM/EE/ DB/ 2018-19, dt.18.01.1 Est. Cost. 2348000/-	San.No.2314(3)/ LAD/ MA(3)/2018-19 dt.01.03.2019	1923387	28.05.2019	1792860/-19.15% below	G. Danaradjou,	06.06.2019	05.12.2019	05.06.2019	20.02.2020	100%	100%	--	Work completed	11°55'51.30"N 79°48'39.76"E	https://www.google.co.in/maps/place/11°55'51.30"N+79°48'39.76"E
21	Improvements to Nallandhu Maistry street, Nellithope, Puducherry.	T.S No.92/PM/EE/ DB/ 2018-19, dt.18.01.1 Est. Cost. 17,25,000/-	San.No.2314(3)/ LAD/MA(3)/2018-19 dt.01.03.2019	1392690	4.03.2019	1292690/-20.41% below	Thiru. V. Radakirouchenane	14.03.2019	13.09.2019	4.6.2019	14.01.2020	100%	100%	819346 (Part bill settled)	Work completed	11°55'51.30"N 79°48'39.76"E	https://www.google.co.in/maps/place/11°55'51.30"N+79°48'39.76"E
NAME OF THE CONSTITUENCY: MUDHALIARPET																	
22	Providing Road and Drainage facilities I , II and III cross in Makkal Nagar at Velrampet, Puducherry	T.S No.107/PM/EE/ DB/ 2018-19, dt.29.01.19 Est. Cos.2291000/-	San.No.2314(6)/ LAD/MA(3)/2018-19 dt.01.03.2019	1774865	04.03.2019	1656545/-23.76 %below	M. Thiagarajan,	14.03.2019	13.09.2019	24.6.2019	--	75%	75%	--	BT to be laid. Provisional EOT granted up to 10.1.2020. PDC:10.03.2020. II P.EOT under process.	11°54'37.99"N 79°48'11.01"E	https://www.google.co.in/maps/place/11°54'37.99"N+79°48'11.01"E

23	Providing Road and Drainage facilities to the cross at Vijayalakshmi Nagar in Olandai, Puducherry	T.S.No.96/PM/EE/ DB/ 2018-19, dt.18.01.19 Est. Cost 1520000/-	San.No.2314(6)/ LAD/MA(3)/2018-19 dt.01.03.2019	1188326	6.3.2019	1101925/-23.14 %-below	L. Periyasamy,	15.03.2019	14.08.2019	8.7.2019	--	75%	75%	--	Gr-II completed. BT to be laid Provisional EOT granted upto 16.12.2019 PDC: March end . lInd P.EOT under process.	11°54'18.31"N 79°48'28.53"E	https://www.google.co.in/maps/place/11°54'18.31"N+79°48'28.53"E
24	Providing Road and Drainage facilities to the Thirukkural street at Sudhana Nagar –II in Nainarmandapam, Puducherry	T.S.No.103/PM/EE/ DB/ 2018-19, dt.29.01.19 Est. Cost 957200/-	San.No.2314(6)/ LAD/MA(3)/2018-19 dt.01.03.2019	757451	6.3.2019	702440/-22.14 %-below	L. Periyasamy,	15.03.2019	14.08.2019	22.7.2019	10.01.2020	100%	100%	--	Work completed. Bill under preparation	11°54'25.45"N 79°48'26.88"E	https://www.google.co.in/maps/place/11°54'25.45"N+79°48'26.88"E
25	Providing BT to the Netha Nagar in Velrampet, Puducherry	T.S.No.118/PM/EE/ DB/ 2018-19, dt.06.02.19 Est. Cost 1603000/-	San.No.2314(6)/ LAD/MA(3)/2018-19 dt.01.03.2019	1209050	28.05.2019	1123725/-25.96 %-below	N. Sakthivelu	06.06.2019	05.12.2019	24.6.2019	06.11.2019	100%	100%	1208959	Work completed. UC/CC furnished on 25.02.2020	11°54'37.99"N 79°48'11.01"E	https://www.google.co.in/maps/place/11°54'37.99"N+79°48'11.01"E
26	Providing BT to the Thirumagal Nagar in Velrampet, Puducherry	T.S.No.119/PM/EE/ DB/ 2018-19, dt.06.02.19 Est. Cost 2561000/-	San.No.2314(6)/ LAD/MA(3)/2018-19 dt.01.03.2019	1955749	04.03.2019	1824540/-24.91 %-below	M. Thiagarajan	14.03.2019	13.09.2019	03.06.2019	15.11.2019	100%	100%	1954799	Work completed. UC/CC furnished on 25.02.2020	11°54'37.99"N 79°48'11.01"E	https://www.google.co.in/maps/place/11°54'37.99"N+79°48'11.01"E
27	Providing BT to the Theeran Sathiyamoorthy Nagar in Velrampet Puducherry	T.S.No.95/PM/EE/ DB/ 2018-19, dt.18.01.19 Est. Cost 1337700/-	San.No.2314(6)/ LAD/MA(3)/2018-19 dt.01.03.2019	1061865	28.05.2019	996440/-21.68 %-below	A. Kichenassamy,	06.06.2019	05.11.2019	22.7.2019	14.01.2020	100%	100%	1060546	Work completed. UC/CC furnished on 10.03.2020	11°54'37.99"N 79°48'11.01"E	https://www.google.co.in/maps/place/11°54'37.99"N+79°48'11.01"E
28	Providing road crossing steel Gutter to the Nagamma Nagar in Mudaliarpet Constituency	T.S.No.07/PM/EE/ 2019-20 dt.2.7.19 Est.Cost 953600/-	San.No.10116/LAD/MA(3)/2019-20 dt.30.09.2019	752528	06.12.2019	701260/- 15.133% below	N. Sakthivelu	16.12.2019	15.5.2020	11.12.2019	24.02.2020	100%	100%	--	Work completed. Bill under preparation.	11°54'37.99"N 79°48'11.01"E	https://www.google.co.in/maps/place/11°54'37.99"N+79°48'11.01"E
29	Providing BT road and drainage facilities to the Main road upto IV cross junction I,II and III cross street in Maraimalai Nagar, Velrampet, Puducherry	T.S.No.12/PM/EE/19-20 dt18.07.19 Est.Cost820700/-	San.No.10116/LAD/MA(3)/2019-20 dt.30.09.2019	724544	10.12.2019	679067/-4.344% below	K. Krishnakumar	20.12.2019	19.4.2020	23.12.2019	--	35%	35%	--	Work in progress. BT to be laid.	11°54'37.99"N 79°48'11.01"E	https://www.google.co.in/maps/place/11°54'37.99"N+79°48'11.01"E
NAME OF THE CONSTITUENCY:ARIYANKUPPAM																	
30	Providing road and drainage facilities to the Thiruvalluvar street and Bharathiyar street in sudhana nagar Murungapakkam	T.S.No.116/PM/EE/ DB/ 2018-19, dt.06.02.19 Est.Cost:3541000/-	San.No.2314(7)/ LAD/MA(3)/2018-19 dt.01.03.2019	2708538	04.03.2019	25311330/-24.75% below	M. Thiagarajan,	14.03.2019	13.09.2019	08.7.2019	--	50%	50%	--	Drain work completed so far 50% of work completed. WBM work is in progress. Provisional EOT obtained upto 22.2.2020. PDC: Feb'2020. 2nd PEOT will be applied. Memo to be issued	11°54'25.45"N 79°48'26.88"E	https://www.google.co.in/maps/place/11°54'25.45"N+79°48'26.88"E
31	Formation of WBM to the internal roads at Jeeva nagar in Thengaihittu	T.S.No.109/PM/EE/ DB/ 2018-19, dt.29.01.19 Est. Cost.1132000/-	San.No.2314(7)/ LAD/MA(3)/2018-19 dt.01.03.2019	865064	04.03.2019	801820/-24.98% below	M. Thiagarajan,	14.03.2019	13.08.2019	21.12.2019	--	30%	30%	--	Provisional EOT is under process. Levelling is under progress, Red earth filling work will be started very soon.	11°54'38.98"N 79°49'1.98"E	https://www.google.co.in/maps/place/11°54'38.98"N+79°49'1.98"E
32	Formation of WBM to the Easwaran street in Thengaihittu	T.S.No.108/PM/EE/ DB/ 2018-19, dt.29.01.19 Est.Cost: 638000/-	San.No.2314(7)/ LAD/MA(3)/2018-19 dt.01.03.2019	516759	28.05.2019	477500/-20.25% below	G. Danaradjou,	06.06.2019	05.11.2019	04.09.2019	5.11.2019	100%	100%	--	Work completed. Final bill settled, UC/CC will be furnished.	11°54'38.98"N 79°49'1.98"E	https://www.google.co.in/maps/place/11°54'38.98"N+79°49'1.98"E
33	Formation of roads at Puthiya Puthu Maha Devi Amman street in Thengaihittu	T.S.No.117/PM/EE/ DB/ 2018-19, dt.06.02.19 Est. Cost.977000/-	San.No.2314(7)/ LAD/MA(3)/2018-19 dt.01.03.2019	748348	7.03.2019	692300/-24.83% below	G. Selvakumar	17.03.2019	16.07.2019	06.07.2020	--	60%	60%	--	Gravel filling work is Completed 60% WBM gr-I will be started very soon. P. EOT obtained up to 24.03.2020, PDC:24.03.2020.	11°54'38.98"N 79°49'1.98"E	https://www.google.co.in/maps/place/11°54'38.98"N+79°49'1.98"E
NAME OF THE CONSTITUENCY: VILLIANUR																	
34	Providing BT road to the Durga Nagar Ist cross street in Kompakkam	T.S.No.100/PM/EE DB/ 2018-19, dt.29.01.19 Est. Cost.2149000/-	San.No.2314(8)/ LAD/MA(3)/2018-19 dt.01.03.2019	1651827	04.03.2019	1540236/- 24.40% below	M. Thiagarajan,	15.03.2019	13.09.2019	08.7.2019	--	20%	--	--	Levelling work completed. Memo to be issued to the contractor to start the work. Provisional EOT under process. PDC: End of March P.EOT obtained upto 5.03.2020.Filling work completed. WBM Gr-I to be laid. PDC end of April	11°54'41.03"N 79°47'15.77"E	https://www.google.co.in/maps/place/11°54'41.03"N+79°47'15.77"E
35	Providing BT road to the Durga Nagar IInd cross street in Kompakkam	T.S.No.101/PM/EE/DB/ 2018-19, dt.29.01.19 Est. Cost: 618000/-	San.No.2314(8)/LAD/MA(3)/2018-19 dt.01.03.2019	484029	28.05.2019	445200/- 23.13% below	P. Senthil Kumaran	06.06.2019	05.09.2019	25.10.2019	--	70%	--	--	WBM Gr-II completed on 02.03.2020, BT to be laid, PDC end of March 1st P.EOT obtained upto 28.11.2019, 2nd P.EOT will be submitted 2nd week March.	11°54'41.03"N 79°47'15.77"E	https://www.google.co.in/maps/place/11°54'41.03"N+79°47'15.77"E
36	Formation of Roads at Balaji Nagar Extension in Kompakkam	T.S.No. 02/PM/ EE/ 2019-20 dt.02.07.19 Est. Cost 976400/-	San.No.10116/LAD/MA(3)/2019-20 dt.30.09.2019	739873	10.12.2019	679538/- 18.99% below	K. Krishnakumar	20.12.2019	19.04.2020	10.02.2020	--	10%	--	--	Levelling work is under progress. Red earth filling work will be commenced soon.	11°54'41.03"N 79°47'15.77"E	https://www.google.co.in/maps/place/11°54'41.03"N+79°47'15.77"E